

# GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

0862 Owner or Contractor Jim & Audrey Willette Date March 21 <sup>88</sup> S.R. No. 1123

Location/Address \_\_\_\_\_

Subdivision/Mobile Home Park Name Ponderosa Lot Size 5.72 acres

Lot No. 8

New System  Repair \_\_\_\_\_  
 House  Mobile Home \_\_\_\_\_ Business \_\_\_\_\_  
 No. Bedrooms 3 No. People 3 No. Toilets 2  
 Water Supply: Private  Approved \_\_\_\_\_  
 Semi-Public \_\_\_\_\_ Unapproved \_\_\_\_\_  
 Public \_\_\_\_\_ None \_\_\_\_\_

Layout to be followed by installer:

**Nitrification System:**

Tank Size 900 gal.  
 Distribution Box yes No. Lines 3  
 Nitrification Field 320' x 960' Sq. Ft.  
 Lines:            1        2        3        4        5        6  
 Width            36" 36" 36" \_\_\_\_\_  
 Length           100' 110' 110' \_\_\_\_\_  
 Grade             2"    3"    2"        \_\_\_\_\_  
 Stone Depth     12" 12" 12"        \_\_\_\_\_

Improvements Permit By Bobby E. Greene Installer Jimmy Lewis (Person)

Certificate of Completion By Bobby E. Greene Date of Inspection April 21, 1988

\* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

